Alan Mayberry Tree Consulting Tree Preservation Plan

848 Dempsey Street Clearwater, Florida

Prepared by: Alan Mayberry, Consulting Arborist <u>Alan Mayberry</u> 3/7/2025 ISA Certified Arborist #SO-0305

OVERVIEW

The focus of this tree preservation plan (TPP) will be to minimize the damage the proposed construction will have on the root system of a 45" trunk diameter live oak tree located on the east property line. All existing site trees and off-site trees have been assessed in the Tree Status Sheet included on the Tree Preservation site plan. The Tree Status Sheet also lists the trees to be preserved, removed and which trees will require root pruning. The following bullet points provide the sequence of the Tree Preservation Plan events.

PRE-CONSTRUCTION PHASE

- The location for tree barricades is delineated on the Tree Preservation Site Plan.
 Install tree barricades per the City of Clearwater detail for tree barricades depicted herein and at the locations delineated on the site plan.
- Perform root pruning at the location delineated on TPP site plan and per the specifications for root pruning described herein.
- Call the City of Clearwater for a tree barricade inspection.

CONSTRUCTION PHASE

- Barricades shall remain erected in place throughout the construction process unless approved for removal by the City of Clearwater Land Development Arborist.
- The area within the tree barricades shall be kept free of debris, construction material, concrete wash etc., throughout the construction process.
- No personnel or equipment shall enter the areas inside the tree barricades.
- The existing grade shall be maintained within the tree barricades.

NOTE: Do note trench silt screen with the dripline of site trees. Silt screen shall be <u>rolled under</u> for a minimum of 6" and anchored with fill material. The area where the silt screen is NOT to be trenched will be delineated on the Tree Preservation Plan.

ROOT PRUNING SPECIFICATIONS

- The location for root pruning shall be delineated on the site plan and marked with orange paint in the field by the Project Arborist.
- Root pruning shall be performed under the direct supervision of the Project Arborist.
 Root prune to a minimum depth of 14" or at the depth of construction impact if less than 14", and at the location(s) delineated in the field using painted lines established by the Project Arborist.
- Root pruning shall be performed prior to site work activities by or under the direct supervision of an ISA Certified Arborist using a Vermeer root pruning machine or by hand labor utilizing hand pruning saws or chain saws.
- Immediately after the root pruning is performed the root prune trench shall be backfilled with the existing soil that was removed and tree barricades erected in the root prune trench to protect the tips of the roots that were pruned.

CONTACTS

- Mike Quinzi, Land Development Arborist, City of Clearwater: (727) 444-8770
- Danny McDonnell, Land Development Arborist, City of Clearwater: (727) 444-8765
 Robert Robicheau, Land Development Arborist, City of Clearwater: (727) 444-7961
- Alan Mayberry, Project Arborist (727) 735-5521

Alan Mayberry Tree Consulting

Tree Inventory/Tree Preservation Plan Status Sheet

848 Dempsey Street

Tree #	Size	Species	Rating
1.	45"	live oak (Quercus virginiana)	4.0
Status: Pr	eserve, ro	ot prune, and barricade.	
2.	10"	Paper mulberry (Broussonetia papyrifera)	1.0
Status: Re	emove, Cat	egory One Invasive Exotic Species	
3.	8"	Moringa (Moringa oleifera)	N/A
Status: Of	ff-site tree,	, barricade.	
NOTE: Tre	ees #4- #5 a	are off-site trees located in the right of way of De	mpsey St
3.	10"	laurel oak (Quercus laurifolia)	3.5
Status: Pr	eserve. Ba	rricade.	
4.	7"	laurel oak (Quercus laurifolia)	3.0
Status: Pr	eserve. Ba	rricade.	

10" Paper mulberry

8" Moringa

ROOT PRUNE LINE


TREE BARRICADES

3 Gal. Variegated Arboricola (Schefflera Arboricola 'trinette')

South Florida slash pine (Pinus elliottii 'Densa')

LAKEVIEW ROAD (COUNTY HIGHWAY-PLAT)

4" SAN.



CITY COMMENTS REV. 11/21/24 SLC

ARCHITECTURI
AA26003539 727-736-546
Christopher Drive · Suite A · Dunedin, Fl 3469



E FAMILY HOME FOR:
[atthew Tiernat.
Empsey stalearwater, florida

ORAUN BY- RLB
CHECK BY- GLB
JOB*

23-012

DATE

03/06/25

Progress Set

Permitting Set

Permitting Set
Const. Set


PAGE

SMOOTH SAND STUCCO FINISH GARAGE LEVEL NO SCALE




SIDING, TRIM & ROOFING
MATERIAL & COLOR
2ND LEVEL

FIBERGLASS SHINGLES




SCALE-1/4"=1'-0"




2Ø'-Ø"






AREA I ABULA	
TOTAL LIVING (2ND FL ONLY)	600 SQ. FT.
 TOTAL CARPORT	600 SQ. FT.
TOTAL COVERED	1,200 SQ. FT.








EAST ELEVATION

SCALE-1/4"=1'-0"



SHAWN BYCHECK BYJOB*

23-012
DATE

03/06/25

Progress Set

Permitting Set

Const. Set

PAGE