


**Change Order****PROJECT:** Reclaimed Water Piping  
Improvements Project**CONTRACTOR:** Rowland An Allclear  
Company  
102nd Avenue North,  
Pinellas Park 33782**DATE:** March 18, 2025**PROJECT NUMBER:** 21-0029-UT**PO REFERENCE:** 24000032**COUNCIL AWARD:** May 8, 2023**DATE OF CONTRACT:** June 13, 2023**CODE:** \_\_\_\_\_

**SCOPE OF CHANGE:** Approve a Change Order to Rowland An Allclear Company of Pinellas Park, FL, to extend the project completion by Three Hundred Sixty Five (365) days from April 3, 2025 to April 2, 2026, and authorize the appropriate officials to execute the same. (consent). The increase is mainly due to multiple factors that are out of Rowland An Allclear Company's control, that include the global supply shortages, shipping delays, manufacturing delays from component manufacturers, added work to the scope, as well as unforeseen weather occurrences.

**STATEMENT OF CONTRACT AMOUNT**

ORIGINAL CONTRACT AMOUNT	\$ 7,527,886.47
Change Order 1 - City Council Approval	\$ 0.00
<b>NEW CONTRACT AMOUNT</b>	<b>\$ 7,527,886.47</b>

**ACCEPTED BY:** Rowland An Allclear Company**By:**  (SEAL)  
General Manager**Date:** 3/19/2025**Witnesses:****Recommended By:**  
City of Clearwater**Andrija Selak, Project Manager****Bruce Rector,** Mayor**APPROVED AS TO FORM:****Jerrold Simpson,** Senior Assistant City Attorney**ATTEST:****Rosemarie Call,** City Clerk**Date:** \_\_\_\_\_**CITY OF CLEARWATER, in  
PINELLAS COUNTY, FLORIDA****Jennifer Poirrier** City Manager**Richard G. Gardner, PE PU Director****Change Order 1: Reclaimed Water Piping Improvements Project**

<u>ITEM</u>	<u>DESCRIPTION</u>	<u>UNIT</u>	<u>QTY</u>	<u>UNIT COST</u>	<u>TOTAL COST</u>
<u>Decreases:</u>	NIA				
				Total (Decreases):	\$ -
<u>Increases:</u>	NIA			\$ 0.00	\$ 0.00
					\$ -
				Total Increases:	\$ 0.00
				Total Net (Decrease)/Increases:	\$ 0.00